

COLERIDGE PRIMARY EXPANSION NEWSLETTER

Teachers, Parents, Pupils and local Residents

Issue 8: June 2008

‘ SEPTEMBER 08: NEW SCHOOL YEAR, NEW BUILDING FOR COLERIDGE ’

The construction programme remains on target for partial occupation of the new site from September.

Roof works to the new single storey building are complete. External zinc cladding has begun and the windows will be fitted from Monday 30th June. All under floor heating is installed and plastering is now taking place.



Block C, single storey building, which will be occupied by reception children in September.

Work within the original building is progressing well. Ceilings are being installed and the majority of plastering has taken place. The nursery will occupy the ground floor with the hall, kitchen/dining area and library on the 1st floor. The staff room, art room, music and dance studio will be on the 2nd floor.

The 2 storey new building will continue to be developed during September and October. Completion of this work is scheduled for early November. The ongoing fit out work will be fully contained within this part of the building.



New sarnafil roof covering to the single storey building

The Move

All furniture and equipment for the nursery and reception classrooms will be moved to the new site towards the end of August. Unpacking will then commence. Reception Children will begin to occupy their new classrooms in the single storey block from Monday 8th September. Nursery children will start from Monday 22nd September after home visits have been completed.

It's intended to relocate Year 1 and 2 to the new 2 storey extension over the Christmas break.

Introducing members of your team



Front row (left to right) Peter Ngugi, Claire Barnes, Rinesh Patel, Richard Blake, Ken O'Connor (back row) Gerard Ryan, Ben Davis, Graham Kirby, Fred Humphrey.

The team involves a wide range of specialists, groups and individuals working closely together to deliver the Coleridge Development Project.

We would like to pass on a special note of thanks to all those contributing towards the successful delivery of this project:

- Coleridge Development Group and Governing Body
- Children and Parents
- The community
- Jerram Falkus : The Contractor
- Nicholas Hare Architects : Architect
- Arcadis-AYH : Quantity Surveyor
- Hoare Lea : Mechanical & Electrical Advisors
- Homes for Haringey : Clerk of Works
- Gardiner Theobald : Health & Safety
- Price & Myers : Structural Advisers
- G4 Clarity : ICT advisors

4Ells Film Documentary

Congratulations to all the staff and children involved in the preparation of the 4Ells documentary film. We are very proud of the work achieved. Well done.

Road Safety Improvements

Highways have commenced the implementation of works to deliver the following road safety improvements by the beginning of September:

- Construct turning area at Crescent Road and construct footway prior to Speed Table construction at Edison Road.
- Construct Entry Treatments at Edison Road and Hazelmere Road.
- Construct Entry Treatments at Waverley Road and Crescent Road.
- Construct Entry Treatments at Christ Church Road.
- Construct Puffin Raised Table including ducts.
- Footpath widening works widening on Crouch End Hill.

Temporary Classrooms

The two temporary classrooms will be removed over the summer holidays followed by playground reinstatement works. Year 6 will be relocated back onto the existing building.

Issue 8: June 2008

Coleridge Primary School:

Shirley Boffey, Head Teacher Tel: 020 8340 3173
ColeridgePrimary.School@haringey.gov.uk

Project Manager:

Claire Barnes, The Children and Young People's Service,
Haringey Council Tel: 020 8489 1962
claire.barnes@haringey.gov.uk

If you would like a translation in your own language or have any comments regarding this newsletter, please contact:
The Children and Young People's Service, Property & Contracts,
48 Station Road, Wood Green, London N22 7TY
Tel: 020 8489 0000